Progres of All Development Works As at *30-10-2018*

Name of DS Division:	Sainthamaruthu	Name of Programme:	RIDP Special - Phase I

SL No	Name of the project	Allocation in MN	Source of fund	Date of Tecder / Quotation called	Date of tender Awarted	Physical Progress					Expenditure in Mn	Remarks
						Not start	25%	50%	75%	100%		
1	Concrete to SL Lane	1	Ministry of National Policy & Economic Affaires	26.09.2018	12.10.2018		1				-	
2	Concrete to GMMS Road 2nd Cross Land	1	Ministry of National Policy & Economic Affaires	26.09.2018	12.10.2018		1				-	
3	Concrete to Kariapper 3rd Cross Lane	1	Ministry of National Policy & Economic Affaires	26.09.2018	12.10.2018		1				-	
4	Concrete to Kuthoos Vaithiyar Road	1	Ministry of National Policy & Economic Affaires	26.09.2018	12.10.2018		1				-	
5	Concrete to Library Front Road	1	Ministry of National Policy & Economic Affaires	26.09.2018	12.10.2018		1				-	
6	Concrete to Jummah Mosque road	1	Ministry of National Policy & Economic Affaires	26.09.2018	12.10.2018		1				-	
7	Concrete to Thona West Road	1	Ministry of National Policy & Economic Affaires	26.09.2018	12.10.2018		1				-	
	Total	**7**					**7**				**-**	

The above details are true and correct

Prepared By: _____

Recommented By

_____

DDP/ADP

Certified

_____

Accountant

Approved

_____

Divisional Secreatry